

High School Renovations



September 2020

Project Summary

Project Progress

Phase 2

Upcoming Projects:

- Progress toward Public Water & Sewer: AH Moyer & Zimmerman Excavators began boring for water & sewer. UGI awarded contract to JMF Underground. JMF will begin work on 10/6/20.

Punch work list scheduled for evening repairs

New main hall staff bathrooms completed

Drywall & painting being completed in new office area as exterior work is completed

New main entrance structural steel installation

New exterior masonry work was completed

Exterior roofing started

New LGI area is being occupied temporarily by the HS office until the new office is completed in mid-October

New secure entrance & school office progress continues for completion mid-October

Reynolds Guaranteed Energy Savings Agreement

| | |
|---------------|--|
| \$ 10,939,231 | Original Agreement Amount |
| \$ (120,000) | Projected Owner's Controlled Insurance Credit Amendment #1 |
| \$ 966,411 | Amendment #2 |
| \$4,787,985 | Amendment #3 |
| \$39,000 | Amendment #4 |
| \$ 16,612,537 | Adjusted Agreement Amount |
| \$15,589,357 | Complete as of 6/30/2020 |
| \$ 1,023,180 | Remaining to be completed and billed |