

High School Renovations



June 2020

Project Summary	Project Progress
<p style="text-align: center;">Phase 2</p> <p>Upcoming Projects:</p> <ul style="list-style-type: none"> Continued progress toward Public Water & Sewer: Project has been bid and is pending board approval. 	<i>Demo has now been completed</i>
	<i>Installation of new secure office underway</i>
	<i>Student Collaboration area underway</i>
	<i>23 classroom floors & existing casework has been removed</i>
	<i>New flooring and casework should be delivered shortly</i>

Reynolds Guaranteed Energy Savings Agreement	
\$ 10,939,231	Original Agreement Amount
\$ (120,000)	Projected Owner's Controlled Insurance Credit Amendment #1
\$ 966,411	Amendment #2
\$4,787,985	Amendment #3
\$ 16,573 ,537	Adjusted Agreement Amount
\$14,147,947	Complete as of 6/30/2020
\$ 2,425,590	Remaining to be completed and billed