

# High School Renovations



August 2020

Project Summary	Project Progress
<p style="text-align: center;"><b>Phase 2</b></p> <p><b>Upcoming Projects:</b></p> <ul style="list-style-type: none"> <li>Continued progress toward Public Water &amp; Sewer: Project has been awarded and final board approval was granted.</li> </ul>	<p><b>23 Classrooms flooring and painting completed</b></p> <p><b>New kitchen air handler was installed</b></p> <p><b>White &amp; tack board installed in 23 classrooms</b></p> <p><b>New main entrance foundation completed</b></p> <p><b>New boiler at Fort Zeller installed</b></p> <p><b>New casework installed in 23 classrooms</b></p> <p><b>New LGI area was completed to provide for a temporary location for the HS office until that is completed mid-October.</b></p> <p><b>New secure entrance &amp; school office progress continues for completion mid-October</b></p>

Reynolds Guaranteed Energy Savings Agreement	
\$ 10,939,231	Original Agreement Amount
\$ (120,000)	Projected Owner's Controlled Insurance Credit Amendment #1
\$ 966,411	Amendment #2
\$4,787,985	Amendment #3
\$ 16,573,537	Adjusted Agreement Amount
\$14,147,947	Complete as of 6/30/2020
\$ 2,425,590	Remaining to be completed and billed